

SURF BAY LEISURE AFTERSALES WORKSHEET

I AUTHORISE SURF BAY LEISURE TO ENTER THE CARAVAN LISTED BELOW:

SIGNATURE-----**DATE** 30.3.16-----

POSITION-----

WORK CODE: 403 LOG NO: QUOT-1783 MAKE: Quotes MODEL: Atlas Amethyst (2004) SIZE: SERIAL NO: STOCK NO: Assigned to Ellie W	ADDRESS: (206) Golden Cap Caravan Park Seatown, Chideock Bridport DT6 6JX PITCH NO: 209 TEL: 01297480010
--	--

Problem

We have been out and repaired the outside of the van on the window side but Mr Weaver has called to say that Our engineer said that they would replace some of the nails/ pins as they had gone rusty so can you please put some new screws / pins in the panel as it was bowing.
 Can you take a few photos to show that this have been done so I can email them over to Mr Weaver please.

Done Photos Taken

Notes: Waiting for Mr Weaver to sign this work off so we can get paid.
 When work has been done can we email Mr Weaver; no 01249- 712175
Email; reg.pat@talktalk.net

Mr. WEAVER SAYS HE HAS SIGNED work off

Details of Work Done

ARRIVAL TIME	<u>11.30</u>
DEPARTURE TIME	<u>12.30</u>

DATE:	FITTER:
I AM HAPPY WITH THE WORK CARRIED OUT TODAY BY SURF BAY LEISURE	
PARK/CUSTOMER SIGNATURE:	

MATERIALS USED	NOTES

VISIT CONFIRMED

OK

SURF BAY LEISURE AFTERSALES ASSESSMENT SHEET

Completed By:	
Arrival Time	
Departure Time:	
Work Code	Address:
Log No.	QUOT-1783
Make	Quotes
Model	Atlas Amethyst (2004)
Size	
Serial No.	
Stock No.	
Pitch No.	209
Notes:	Mr Weaver has reported that he has some water ingress which he thinks is adjacent to the stretcher roof joints. Alan who he saw when he called in yesterday has asked him to get the park to look at in the first instance. His caravan is on pitch 209 at Golden Cap, he thinks it's a 2004 model, had no idea of serial number. He also asked Alan if it might need reroofing which he's been told is unlikely but it would need to be properly inspected.
Description:	water ingress along window side gutter / joice Also water damage in kitchen ceiling board mostly caused by leaking roof vent (now fixed by Site) Remove joice along window side seal gutter for + Staples in soft under gutter length of oven
Parts Required:	3 Tubes Sifix U9 1 12ft atlas ceiling board customer will expect 1/2 board with joint
Measurements:	
Estimated Time:	2 men 1 Day to do ceiling board work inside (separate 1 Day to do outside work to make water proof
Man Power:	2 men
Photos Taken?	Yes