

**SURF BAY LEISURE AFTERSALES ASSESSMENT SHEET**

Completed By:	
Arrival Time	
Departure Time:	
Work Code	Address:
Log No.	QUOT-1783
Make	Quotes
Model	Atlas Amethyst (2004)
Size	
Serial No.	
Stock No.	
Pitch No.	209
Notes:	Mr Weaver has reported that he has some water ingress which he thinks is adjacent to the stretcher roof joints. Alan who he saw when he called in yesterday has asked him to get the park to look at in the first instance. His caravan is on pitch 209 at Golden Cap, he thinks it's a 2004 model, had no idea of serial number. He also asked Alan if it might need reroofing which he's been told is unlikely but it would need to be properly inspected.
Description:	water ingress along window side gutter / joice Also water damage in kitchen ceiling board mostly caused by leaking roof vent (now fixed by site) Remove joice along window side seal gutter joint + Staples in loft under gutter length of oven
Parts Required:	3 Tubes Satix U9 1 12ft atlas ceiling board customer will except 1/2 board with joint
Measurements:	
Estimated Time:	2 men 1 Day to do ceiling board work inside (separate quote) 1 Day to do outside work to make water proof
Man Power:	2 men
Photos Taken?	Yes